CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.14/SDGR/CEMENT/2013-14

Date: 01.04.2013

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	:	**Mr. S.D. Govindaraju,** Contractor, Bangalore.
NAME OF THE WORK	:	Improvements to Drains at Vishveswaraiah Layout in Ward No.14, BBMP, Bangalore.
REFERENCE	:	BBMP/DZ/AEE/TDSD/PR/184/2013-14 Dated: 29.03.2013
SAMPLE ID	:	Cement
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-1989
1	a) Initial Setting Time	IS-4031 (Part -5)	135 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	490 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	28.50 %	-

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 98428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com, info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

Job No.: CTCE/BBMP/W.No.14/SDGR/SAND/2012-13 : 01.04.2013

TEST REPORT ON FINE AGGREGATES (SAND)
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Mr. S.D. Govindaraju,** Contractor, Bangalore.

Name of Work : Improvements to Drains at Vishveswaraiah Layout in Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/184/2013-14 Dated: 29.03.2013

Date of Testing : 01.04.2013

Material : Sand Total Wt. of Aggregates in gms **2000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	96	4.80	4.80	95.2	90-100
2.36	227	11.35	16.15	83.9	75-100
1.18	517	25.85	42.00	58.0	55-90
600 Micron	421	21.05	63.05	37.0	35-59
300 Micron	486	24.30	87.35	12.7	8-30
150 Micron	207	10.35	97.70	2.3	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara
Basaveshwaranagar,
Bangalore - 560 079

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.14/SDGR/AGG/2012-13 : 01.04.2013

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Mr. S.D. Govindaraju,** Contractor, Bangalore.

Name of Work : Improvements to Drains at Vishveswaraiah Layout in Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/184/2013-14 Dated: 29.03.2013

Date of Testing : 01.04.2013

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **26000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	1012	3.89	3.89	96.11	95-100
20	15645	60.17	64.07	35.93	30-70
10	6280	24.15	88.22	11.78	10-35
4.75	2675	10.29	98.51	1.49	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

Job No.: CTCE/BBMP/W.No.14/SDGR/STEEL/2012-13 03.04.2013

TEST REPORT ON REINFORCEMENT STEEL

Client	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. S.D. Govindaraju,** Contractor, Bangalore.
Name of the work	:	Improvements to Drains at Vishveswaraiah Layout in Ward No.14, BBMP, Bangalore.
Reference	:	BBMP/DZ/AEE/TDSD/PR/184/2013-14 Dated: 29.03.2013
Date of Test	:	03.04.2013
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm²	Tensile strength (Ultimate stress) N/mm²	Elongation percent gauge length		
1	8	0.40	510	546	12.80	O.K	O.K
2	10	0.62	513	550	13.35	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

Job No.: CTCE/BBMP/W.No.14/SDGR/CUBE/2012-13

06.05.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. S.D. Govindaraju,** Contractor, Bangalore.
Name of the work	: Improvements to Drains at Vishveswaraiah Layout in Ward No.14, BBMP, Bangalore.
Reference	: BBMP/DZ/AEE/TDSD/PR/184/2013-14 Dated: 29.03.2013
Sample ID	: RCC Drain Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	08.04.2013	06.05.2013	8.269	522.4	23.22
2	08.04.2013	06.05.2013	8.475	540.9	24.04
3	08.04.2013	06.05.2013	8.361	535.7	23.81

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laborato
3. Any Query regarding the report must be reported within 15 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com